



September 15, 2017

Sally Schlichting

Environmental Program Manager I

Alaska Department of Environmental Conservation

410 Willoughby Ave, Suite 303

PO Box 111800

Juneau, AK 99811-1800

**RE: Weekly Project Status Update Report, Wrangell Solid Waste Monofill**

Ms. Schlichting,

**NRC Alaska and NORTECH** are pleased to provide the following Project Status update for the Wrangell Solid Waste Monofill Construction Project. As we have discussed, our goal is to provide a status update on a weekly basis, with photos, maps and notes as appropriate so that all interested parties may remain apprised on progress in the field on a regular basis. We are currently performing work as detailed in the Inactive Rock Pit Development Plan, prepared by Ahtna, dated November 18, 2016 and the Wrangell Junkyard Repository Basis of Design, prepared by Ahtna, dated June 9, 2017, and the Storm Water Pollution Prevention Plan (SWPPP) for the project as detailed under Alaska Pollutant Discharge Elimination System (APDES) permit # AKR10FQ51. This Project Status Update covers project activities as performed between September 7, 2017 and September 14, 2017.

**Project Activities:**

Activities are focused on the construction of the Base Drain at the monofill site, the preparation of the Chimney Drain, and road maintenance.

**Project activities accomplished:**

- BW Enterprises has performed road maintenance by adding some D1 and grading the road surface
- The 2' Base Drain 6" rock layer has been completed
- 268 truckloads of 6" rock have been hauled to the pit, along with 2 loads of D1 for entry maintenance
- The Chimney Drain has been started
- **NORTECH** performed weekly SWPPP inspection

EXCELLENCE IN ENVIRONMENTAL & EMERGENCY SOLUTIONS



**Anticipated Project activities for the next week:**

- Continue to haul rock for the construction of the Chimney Drain
- Maintain road as needed
- Stockpile 6" rock for next years' anticipated activities

We trust this information is adequate to meet your needs. If you have any questions, please feel free to contact NRC Alaska or **NORTECH** at your convenience.

Sincerely,

**NORTECH**

A handwritten signature in black ink, appearing to read 'Jason Ginter'.

Jason Ginter, PMP

Principal, Juneau Technical Manager

**NRC Alaska**

A handwritten signature in blue ink, appearing to read 'S. Daniel Strucher'.

S. Daniel Strucher

Sr. Project Manager





**Photo 1:** *Monofill Site, September 13, 2016. 6" rock for Base Drain is installed, beginning of Chimney Drain*



**Photo 2:** *Aerial view of monofill site, September 13, 2017*