

Project Engineer: Eric Voorhees, P.E.

Engineer's Daily Summary: Monday, October 1, 2012

Project No: 68828/HPRM-0003(135) & 67789

Project Name: Wrangell Road and Utility Improvements

Weather: $\approx 44^\circ$, Cloudy and rain in morning, Partly cloudy and sunny in afternoon, 5-10MPH

- One SEC worker was on-site throughout the day working on punchlist items such as:
 - Pressure washing/cleaning glass seeded concrete along the project in preparation for sealing.
 - Cleaning/opening SS cleanout boxes and water curb stops that were cast in sidewalk concrete.
 - Stripped forms and opened the concrete at the City Market parking lot tie-in to traffic.
- Around 1:30PM Mike from the Tongass Business Center arrived on the ferry to de-mobe the large production printer from the project office.
- SEEM's 2-3 person survey crew was on-site installing property corner monuments.
- SEEM worker trimmed pipes in the manholes and touched up pipe grout on manholes between the cul-de-sac and Lynch Street.