

**Project Engineer: Eric Voorhees, P.E.**

**Engineer's Daily Diary: Tuesday, October 2, 2012**

**Project No: 68828/HPRM-0003(135) & 67789**

**Project Name: Wrangell Road and Utility Improvements**

**Weather:  $\approx 50^\circ$  in the afternoon, Clear, Calm**

- Walked project corridor in the morning and took post-construction pictures of the entire corridor.
- Swept/cleaned a few areas (detectable warning tiles, sidewalks, etc) along the project prior to the final walk-through.
- DOT, DOWL HKM and Corvus Design folks arrived on the morning jet for the final walkthrough of the project.
- At 10:30AM the final walkthrough of the project was conducted. A letter outlining final punchlist items will be submitted to the Contractor this week.
- One SEC worker was on-site throughout the day working on punchlist items such as:
  - Pressure washing/cleaning glass seeded concrete along the project in preparation for sealing.
  - Sealing glass seeded concrete.
  - Cleaning/opening SS cleanout boxes and water curb stops that were cast in sidewalk concrete.
- Throughout the day SEEM's 2-3 person survey crew continued installing property corner monuments.
- When not surveying, SEEM worker Mariyan continued on punchlist items such as:
  - Trimming pipes in manholes and re-grouting