

Project Engineer: Eric Voorhees, P.E.

Engineer's Daily Summary: Thursday, October 4, 2012

Project No: 68828/HPRM-0003(135) & 67789

Project Name: Wrangell Road and Utility Improvements

Weather: $\approx 50^\circ$ in the afternoon, Scattered Clouds, Calm

- Submitted project punchlist letter to MCC in the morning.
- Throughout the day SEEM workers made progress on punchlist items. This work includes:
 - Plumbing of signage.
 - Connection of roof drain services
 - Cleaning of concrete from and opening SS cleanouts and water curb stops.
- I continued packing and de-mobing of the project office and field lab equipment. All equipment for the DOWL HKM mobile field lab will leave Sunday on the ferry.
- All subcontractors have made good progress on their punchlist items. Any items that are still outstanding will be addressed tomorrow. Since all punchlist items will have been addressed I plan to depart Wrangell and return to Anchorage on Saturday on my previously scheduled flight.