

Wrangell Harbor Basin Revitalization & Transportation Resiliency										
Project Lead: City and Borough of Wrangell										
					2024	2025	2026	2027	2028	2029
WBS		Task Name	Start	Finish						
	▶ 1	Professional Service for Condition Assessme	Tue 01/02/24	Tue 01/09/24						
	▶ 2	Data Collection & Concept Alternatives Dev	Wed 01/10/24	Tue 01/30/24						
	▶ 3	Public Meeting Soliciting Project Input	Wed 01/31/24	Wed 01/31/24						
	▶ 4	Site Survey and Condition Assessment	Thu 02/01/24	Fri 02/23/24						
	▶ 5	Owner Selection of Preferred Alternatives	Thu 02/01/24	Fri 02/09/24						
	▶ 6	RAISE Grant Application Submission	Wed 02/28/24	Wed 02/28/24						
	▶ 7	RAISE Award Notification	Mon 07/01/24	Mon 07/01/24						
	▶ 8	Preaward Meetings with DOT	Thu 08/01/24	Fri 08/30/24						
	▶ 9	Alaska DOT STIP Inclusion	Mon 07/15/24	Tue 11/12/24						
	▶ 10	Revenue Bond Issuance	Thu 08/01/24	Sat 11/30/24						
	▶ 11	Solicit, Contract and Issue NTP for Professio	Mon 09/02/24	Mon 12/02/24						
	▶ 12	35% Design	Thu 01/16/25	Wed 06/11/25						
	▶ 13	Public Review at 35% Design / Owner Review	Thu 06/12/25	Wed 06/25/25						
	▶ 14	Permit Applications, Agency Reviews, and Pi	Mon 05/26/25	Mon 05/25/26						
	▶ 15	65% Design	Mon 06/23/25	Fri 11/21/25						
	▶ 16	Public Meeting at 65% Design / Owner Review	Mon 11/24/25	Fri 12/05/25						
	▶ 17	95% Design	Fri 12/12/25	Fri 06/12/26						
	▶ 18	Public Meeting at 95% Design / Owner Review	Mon 06/15/26	Thu 06/25/26						
	▶ 19	Stamped, Bid-Ready Contract Documents	Mon 06/29/26	Tue 09/22/26						
	▶ 20	RAISE Project Obligation	Tue 05/26/26	Thu 06/11/26						
	▶ 21	Reproduce Plan Sets, Advertise & Open Con	Wed 09/23/26	Thu 10/22/26						
	▶ 22	Assembly Award Contract, NTP for Construc	Fri 10/23/26	Fri 11/13/26						
	▶ 23	Submittals, Material Fabrication & Delivery	Mon 11/16/26	Tue 07/20/27						
	▶ 24	On Site Construction	Mon 07/26/27	Wed 08/22/29						
	▶ 25	Public Meeting to Review Project Progress a	Tue 06/13/28	Tue 06/13/28						
	▶ 26	Substantial Completion & Owner Occupy	Thu 08/23/29	Thu 08/23/29						
	▶ 27	Final Completion	Fri 08/24/29	Mon 09/24/29						
	▶ 28	Contract and Grant Closeout	Tue 09/25/29	Fri 12/20/29						